

Oakland Macomb Interceptor Project (OMID)
Contract 1 Construction Progress Update
Board Meeting March 15, 2011



Total Amount Invoiced: \$9,044,994 (73.5 percent of bid) through February 28, 2011

Schedule Expended (days): 393 (as of February 28, 2011) of 593 (66.3 percent)

Schedule Status: About one week ahead of schedule at CS-5. About six weeks behind schedule at CS-9.

Control Structure No. 9 (10 Mile Road)

- Nine wells were turned off in the lower TERS (only DW-26 remains in operation). Water level at about El 533.4 feet. Discharge from the wells appears free of sediment and lab testing indicates within specifications. There has been no accumulation of sediment in the frac tank.
- On February 28, 2011 RCI placed concrete for the second wall lift.
- On March 11, 2011 RCI placed concrete for the third wall lift.
- RCI currently working on the re-steel and formwork for the fourth wall lift.



CS-9 – Photo taken on 3/7/2011

Oakland Macomb Interceptor Project (OMID)
Contract 1 Construction Progress Update
Board Meeting March 15, 2011



Control Structure No. 5 (Common Road)

- The reinforcing steel and forming was completed for the final wall pour (wall lift No. 5) and concrete was placed on February 4, 2011.
- RCI removed the concrete collar around the upper TERS and also removed the first two rib/lagging sets.
- All dewatering wells have been abandoned with the exception of one well to be abandoned later.
- RCI has abandoned select geotechnical instrumentation. After final readings of these instruments, RCI will complete abandonment.
- The roof substitution has been reviewed and approved. D. W. Hill currently forming/casting the roof segments on site.



CS-5 – Photo taken 3/7/2011