

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting July 26, 2011



Total Amount Invoiced: \$15,168,019 (92.24 percent of bid) through June 30, 2011

Schedule Expended (days): 515 (as of June 30, 2011) of 548 (94.0 percent)

Schedule Status: CS-6: five weeks behind schedule (based on systems start-up); CS-7: One to two weeks behind schedule (based on late finish concrete replacement); and CS-8: One to two weeks behind schedule (based on topsoil/trees replacement). Substantial Completion was met on July 1, 2011. Final completion expected ON TIME.

Control Structure No. 6 (15 Mile Road)

- Pumps tested and contract two system test run with success.
- Precast concrete planks on the top opening were set and sealed.
- Topsoil spread over the top of the structure.
- Access manhole casting frames set and sealed.
- Preliminary punch list prepared and some items completed.
- Permanent power at site completed.



CS-6 – Photo taken 7/6/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting July 26, 2011



Control Structure No. 7 (Dodge Park)

- Backfilling and compacting of material over top of structure completed.
- Concrete curb and gutter and road pavement replaced.
- General cleanup of site started.
- System test run SCADA system checked.
- Permanent power at site completed.
- Topsoil placement along both Dodge Park and Warsaw Streets completed.
- Seeding of disturbed areas completed.
- Preliminary punch list prepared.



CS-7 – Photo taken on 7/11/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting July 26, 2011



Control Structure No. 8 (Utica Road)

- Placement of all landscape trees in the median completed.
- Placement of topsoil in median area completed.
- Installation of landscape electrical lines completed.
- Installation of irrigation system completed.
- Sod placement in median completed.
- Preliminary punch list prepared.



CS-8 – Photo taken on 7/8/2011