

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting March 15, 2011



Total Amount Invoiced: \$9,666,780 (60.6 percent of bid) through February 28, 2011

Schedule Expended (days): 393 (as of February 28, 2011) of 548 (71.7 percent)

Schedule Status: CS-6: three to four weeks behind schedule; CS-7: three weeks ahead of schedule; and CS-8: three weeks ahead of schedule.

Control Structure No. 6 (15 Mile Road)

- Between February 4, 2011 and March 2, 2011, RCI placed flowable fill between the final structure and the TERS up to EL 592 feet.
- Completed 48-inch pipe penetration on February 10, 2011.
- Placed lower interior perimeter walls on February 25, 2011.
- On February 17, 2011, RCI placed concrete for the floor beams to EL 598.0 feet.
- Dewatering system was shutdown last week (week starting March 7, 2011).
- RCI plans to place concrete for the 5th exterior wall pour on March 15, 2011.



CS-6 – Photo taken 3/7/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting March 15, 2011



Control Structure No. 7 (Dodge Park)

- Completed reinforcement steel and forming for the fifth wall lift and placed concrete on February 9, 2011.
- Removed formwork from fifth wall pour and installed reinforcement for flow channel.
- Placed concrete for the flow channel on March 2, 2011.
- Flowable fill between the final structure and the TERS has been placed up to about 16 feet below ground surface.



CS-7 – Photo taken on 3/7/2011

Oakland Macomb Interceptor Project (OMID)
Contract 2 Construction Progress Update
Board Meeting March 15, 2011



Control Structure No. 8 (Utica Road)

- Completed reinforcement steel and forming for the third wall lift and placed concrete on February 9, 2011.
- Placed flowable fill up to the bottom of Set 2 of the TERS on February 22, 2011.
- Removed concrete collar and first two R/L sets around structure.
- Repaired 12-inch watermain on March 4, 2011.



CS-8 – Photo taken on 3/7/2011